



## No-Till Drill Checklist (Both Pre-use and check in)

User \_\_\_\_\_ Date \_\_\_\_\_

Check box if condition is ok; if something is damaged or missing, enter comments as necessary

### Wheels

Drill tires, inflated 45 psi \_\_\_\_\_

Lock-out hub, status \_\_\_\_\_

### Hitch Assembly, hauling vehicle & drill (if not a tractor transport)

2" receiver on truck? (provided by end user) \_\_\_\_\_

Clevis hook hitch? (provided by end user) \_\_\_\_\_

Safety chain \_\_\_\_\_

### Drill drive chains & hydraulics

Chains lubed and adjusted \_\_\_\_\_

Hydraulic hoses and caps tight \_\_\_\_\_

Hydraulic transport locks in position (all pin clips accounted for) \_\_\_\_\_

### Lower Coulter assembly – Cleaned if necessary with pressure washer or water hose nozzle before return!

Residual dirt, O.M. removed from coulters/springs & press wheels \_\_\_\_\_

Opener disks, scrapers, springs and "W" clip \_\_\_\_\_

Seed firmer flaps \_\_\_\_\_

Seed hoses (checked for blockage) \_\_\_\_\_

### Seed boxes

Seed boxes clean – **DO NOT USE WATER TO CLEAN, Compressed air or shop vac only!**

Lids \_\_\_\_\_

Sheet metal \_\_\_\_\_

### NO FERTILIZER APPLICATION IN ANY SEED BOX !

### Misc

Copies of seed setting charts, brush, tool bag \_\_\_\_\_

Field adjustment review \_\_\_\_\_

Acreage meter total reading is: (out-\_\_\_\_\_) (in:\_\_\_\_\_) Acreage for this use \_\_\_\_\_

Signatures/Date: \_\_\_\_\_ SJICD+ \_\_\_\_\_ User \_\_\_\_\_